



Progress Update

- Significant progress has been made on the construction of the bridge foundation
- Fabrication of the bascule leaf is progressing
- Project team is tracking key project risks on a weekly basis

Financial Update


- PCL has invoiced \$11.9 million representing 18.9% of the total contract amount
- This includes \$1.65 million for prepayment of two-thirds of the structural steel in China
- MMM has invoiced \$7.36 million of \$9.36 million for design, permitting, construction administration and project management



Financial Update


 To date, \$872,880 has been allocated from the project contingency with \$1.94 million remaining

Construction Update





Bascule Pier






Bascule Pier Concrete Pour





Rest Pier and West Abutment





Grading of West Approach Road





Bascule Leaf Fabrication





Safety and Environment

- PCL has robust safety and environmental programs. No recordable incidents to date.
- Independent environmental monitor in place to ensure compliance with Ministry of Environment and Department of Fisheries and Oceans regulations.
- To date, contractor has maintained a high level of compliance.



Safety and Environment

- Archeological monitors from Stantec and representatives from First Nations are on site during excavation work.
- Minor artifacts have been found: iron fragments, clay pipes, glass bottles, and nails.
- Items are documented and eventually go to the Royal BC Museum.



Safety and Environment

 While the project is in an area of cultural significance, it has experienced land disturbance over the years as a result of development activities, meaning the location of artifacts recovered provide limited interpretive value.



Upcoming Construction Activity

West side:

- Retaining wall construction
- Rest pier construction
- West abutment construction
- New intersection at Harbour and Esquimalt Roads
- New connection to existing bridge to open in September



Upcoming Construction Activity

East side & Harbour:

- Bascule pier floor and wall construction
- Intermediate pier piling
- Excavation for east abutment
- BC Hydro to relocate a hydro duct for power service to the new bridge





Thank You