

Purpose

- Project Priorities
- Risk Management Approach
- Key Risks and Responses to Date
- Recommendation



Background


- Feasibility Study (2016)
- Council approval of Crystal Pool replacement project (Feb 2017)
- \$10M from City reserve allocated
- Project launch March 2017







date: Crystal Pool Replacement Project







Risk Management Approach Review Frequency

Monthly	Quarterly	Key Milestones
Reporting Project Team Steering Committee	Risk Management Committee Review	Formal Review of Risks and Third Party Review of Risk Register:
Risk Register Update Project Status Reports Risk Cost Schedule Scope	Council Update	 Revised Cost (Class D) Estimate Owner's Representative Project Manager (procured) Design Consultant (procured) Construction Manager (procured) 50% and 100% Design All tenders awarded

VICTORIA

pdate: Crystal Pool Replacement Project

Key Risks & Responses

- Market Conditions, Competition, Labour Availability and Cost Escalation
- 2. Funding and Spending Requirements
- 3. Site Conditions
- 4. Traffic, Parking and Community Impact
- 5. Operation of the Existing Facility



1. Market Conditions, Competition, Labour Availability and Cost Escalation

Response Strategies

- 1. Ongoing cost estimating
- 2. Proceeding with Schematic Design in Fall 2017
- 3. Pre-qualification for critical procurements
- 4. Using Construction Management for Services and Construction (CM at Risk)
- Contingency planning





2. Funding and Spending Requirements

Response Strategies

- 1. Monitoring government negotiations regarding funding agreements
- 2. Identifying spending requirements of funding programs
- 3. Referendum and borrowing funds from Municipal Finance Authority as required





of Canada

Government Gouvernement du Canada



3. Site Conditions

Response Strategies

- Conducting site due diligence and integrating findings
- 2. Contingency planning





Ipdate: Crystal Pool Replacement Project

4. Traffic, Parking and Community Impact

Response Strategies

- 1. Analyzing transportation and parking requirements
- 2. Integrating all modes of transportation into design
- 3. Construction traffic management plan





Update: Crystal Pool Replacement Project

5. Operation of Existing Facility

Response Strategies

- 1. Risk management planning for the existing pool
- 2. Increasing inspections and maintenance





Update: Crystal Pool Replacement Project

Summary

- The Project Team is committed to implementing industry and City standards to manage, minimize and mitigate risks, and delivering a high-quality facility within budget and schedule expectations
- The methodology outlined is intended to provide a pro-active, transparent and accountable approach, which will position this major initiative for success



Update: Crystal Pool Replacement Project

Recommendation

That Council

- 1. Approve the Risk Management Approach for the Crystal Pool and Wellness Centre Replacement Project;
- 2. Accept the key risks and mitigation strategies outlined for the project

