## Appendix B

Original Project Completion Contingency Add: Value Engineering Savings - Shortening of East End Span Approved Funding March 2015 Approved Funding July 2015 Approved Funding May 2016		\$	2,515,000 300,000 1,500,000 2,554,000 2,050,000	
Project Completion Contingency December 31, 2017		\$	8,919,000	
	Actuals at Dec 31, 2017		Committed December 2017	
Professional Service Costs				
Professional Consulting Services	\$ 1,971,609	\$	2,201,485	
Fendering Review	321,817		398,099	
Legal Fees	1,498,665		1,768,286	
Mediator Fees	43,220		43,220	
Construction Costs				
Additional Main Bridge Contract Costs	2,757,969		2,800,455	
BC Hydro Work	473,925		473,925	
Additional General Construction Costs	50,967		51,160	
Insurance	70,892		70,892	
City Costs	595,289		596,238	
Totals:	\$ 7,784,353	\$	8,403,759	
Remaining Unallocated Contingency		\$	515,241	
		\$	8,919,000	